# BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

## COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Completion Report of the work of : | Improvements and Asphalting to roads at Prakruthi layout in chowdeshwari ward no -02 of yelahanak Sub division. |
| 2 | Sanctioned Estimate No. And Date | BBMP/YNK/CE/TS/236/19-20 dt-23-3-2020<br>BBMP/YNK/CE/AS/178/19-20 dt-27-3-2020 |
| 3 | Name of the Contractor | Sri M N Ramaiah |
| 4 | Time Stipulated for Completion of work | 90 days |
| 5 | Date of Commencement | ~~[illegible]~~ 30-7-2020 |
| 6 | Date of Completion: | 4/12/2020 |
| 7 | Measurment Recorded | |
| | M.B No | 4931 |
| | Page No | 493014 to 493019 |
| 8 | Name of the Office/ Officials incharge of the work | |
| | 1) Asst. Exe.Engineer | RAJANIKANTH MAZZI |
| | 2) Asst. Engineer | CHANDRAKANTHARAJU-P-A. |

| Estiamte Amount / Tender | Amount Claimed as per Actuals | Excess | Savings | Remarks |
|---|---|---|---|---|
| | | | | |

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
ASST. EXE. ENGINEER
Yelahanka Sub. Divison
SUB. DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore